

1.6 New BG line from Bhairabi to Sairang (51.38 Km) (National Project)

Target - March 2017
(Rs. in Cr.)

Year of inclusion in Budget	Month of CCEA approval	Anticipated cost	Exp. Up to 3/2012	2012-13				Overall Financial Progress (%age)
				Outlay	Exp. during month	Exp. Up to Mar-13	% financial progress during the year	
2008-09	-	2393.48	4.41	40	9.88	38.03	95.08	1.77

Final location survey for Bhairabi – Sairang (51.38 Km) new BG line including staking of alignment on ground has been completed. 12.0 Km geo-tech investigation, 9.00 Km resistivity survey also completed.

Detailed estimate for ` 2384.34 Crs has been sanctioned by Railway Board on 1.9.2011.

Progress of New BG line from Bhairabi to Sairang (51.38 Km) (National Project)

Item	Scope of work	Prog. Up to Mar'12	2012-13			Up to date progress	Remarks (including position of tenders)
			Qty. planned for the year	Progress during month	Cum. Progress		
Land acquisition (Hect.)	426.128	-	426.128	117.06	117.06	117.06	Acquisition of land is under process in Kolasib and Aizawl districts of Mizorum State..
Earthwork (lakh cum)	140		17				Tendering for EW & Minor bridges, Tunnels and Major bridges are under process.
Formation (KM)	51.38		12				
Minor Bridges (nos)	154		30				
Major Bridges (nos)	Substr.	42	4				
	Superstr.	42	3				
Tunnel (Rm)-24 nos.	9092		500				
ROBs	7		3				
RUBs	6		3				
L/xings	0	-	-				
Ballast supply(Thou.cum.)	135		-				
Track linking(Main line)	51.38		-				
Track linking(loop & siding)	11.80		-				
Station Building & RBG room	4	-	-				
Yard work	4	-	--				