

1.16 New BG line from Kaliyaganj to Buniadpur (33.10 Km)

Target –

March'2015

(Rs. in

Cr.)

Year of inclusion in Budget	Month of CCEA approval	Anticipated cost	Exp. Up to 3/2012	2012-13				Overall Financial Progress (%age)
				Outlay	Exp. during month	Exp. Up to Mar-13	% financial progress during the year	
2010-11	-	222.21	4.98	15.6	0.24	15.60	100	9.27

Work included in 2010-11 Railway Budget

Part detailed estimate for pre-construction activities sanctioned.

Detailed estimate for ` 221.47 Crs sanctioned by Railway Board on 29.12.2010.

Hon'ble MR, Mamata Banerjee laid the foundation stone for this project on 16.12.2010.

Project has been notified as Special Railway project for land acquisition..

All yard plans have been submitted to open line for approval.

Progress of New BG line from Kaliaganj to Buniadpur (33.10 Km) -

Item	Scope of work	Prog. Up to Mar'12	2012-13			Up to date progress	Remarks (including position of tenders)
			Qty. planned for the year	Prog. during month	Cum. Prog.		
Land acquisition	157.938	-	157.938				All land plans approved
Earthwork (lac cum)	29.30	0.08	2.5				
Formation (Km)	33.10	0.05	5				
Minor Bridges (nos)	48	-	10				
Major Bridges (nos)	Sub.str.	5	-	3			I) Substructure of Br 1 completed. li)Casting of all pile caps and 2 piers completed on br. No. 18. lii) Br/29- Casting of abutment up to bottom of bed block completed.
	Superstr.	5	-	5			
ROB	1	-	-				
RUB	25	-	6				
LHS	-	-	-				
L/xings	3		-				
Ballast supply (Thou.cum.)	80	-	15				
Track Linking, main line (km)	33.10	-	1				
Track Linking , Loop line (km)	2	-	-				
Station Building	3	-	-				
RBG Rooms	3	-	-				

Yard works	3	-	-				
------------	---	---	---	--	--	--	--