

1.14 New BG line from Araria to Galgalia (Thakurganj) (100 Km)

Target : Not fixed
(Rs. in Cr.)

Year of inclusion in Budget	Month of CCEA approval	Anticipated cost	Exp. Up to 3/2012	2012-13				Overall Financial Progress (%age)
				Outlay	Exp. during month	Exp. Up to Mar-13	% financial progress during the year	
2006-07 (Suppl.)	-	532.87	37.89	3.00	0	2.99	99.66	7.67

- Project included in supplementary demands for grants of 2006-07 vide Rly.Bd's L/No.2003/W- 1/Genl/EBR/Pt. dt.9.12.2006.
- Pt detailed estimate for ` 26.09 Cr. for construction of 2 nos. of major bridges sanctioned on 5.11.08.
- Detailed estimate for ` .529.88 Crs has been sanctioned by Rly Board on 25.2.09.
- Proposal for land acquisition for 75 Km has been submitted to State Government. ` 3.17 Crs has been deposited with State Govt. Section 4/6 has been initiated by DM/Kishanganj for land acquisition between ch. 84.58 to 105.591.

Work on one major bridge no. 132 (9x 45.7m) at Mechi river is in progress. Substructure of the bridge completed. Girder fabrication is being done at Sabodangi near bridge site. Fabrication of 9 span of girder has been completed and inspection by RDSO is done for 9 spans. Erection of 7 spans of girder completed . Soil exploration has been completed on all bridges.

Progress of New BG line from Araria to Galgalia (Thakurganj) (107.124 Km)

Item	Scope of work	Prog. Up to Mar'12	2012-13			Up to date progress	Remarks (including position of tenders)
			Qty. planned for the year	Prog. during month	Cum. Prog.		
Land acquisition	198.498	34.753	198.489	-	-	34.753	Section 4/6 initiated by DM/KNE
Earthwork (lac cum)	28	-	5				
Formation (Km)	21.15	-	5				
Minor Bridges (nos)	20	-	3				
Major Bridges (nos)	Sub.str.	6	1	4			
	Superstr.	6	-				
ROB	-	-					
RUB	3	-					
LHS		-					
L/xings	1						
Ballast supply (Thou.cum.)	53	-					
Track Linking , main line(km)	21.15	-					
Track Linking , Loop line(km)	2	-					
Station Building	1	-					
RBG Room	3	-					
Yard works	1	-					

