

**3.1 New Guwahati-Digaru - Patch doubling ( 30.50 Km) (Phase-I)**

**Target :-  
(Completed)**

(Rs. in Cr.)

Year of inclusion in Budget	Month of CCEA approval	Anticipated cost	Exp. Up to 3/2012	2012-13				Overall Financial Progress (% age)
				Outlay	Exp. during month	Exp. Up to Mar-13	% financial progress during the year	
2007-08	-	147.91	143.39	3.00	0.002	1.46	48.62	97.92

●New work sanctioned in 2007-08 Budget.

●Revised estimate for Patch Doubling of GHY-LMG section between NGC-Digaru sanctioned for ` 110.94 Crore on 10.7.09. 2nd Revised Estimate for ` 147.91 crs. submitted to Railway for sanction on 30.9.2010. Board's latest observation replied on 23.7.11 .

**Entire New Guwahati- Digaru Patch Doubling project has been completed and handed over to Open Line.**