

2.7 Lumding-Dibrugarh including Branch lines (628 Km.), Haibergaon- Mairabari (49 Km) and Senchoa- Silghat (56 Km)

(` in Cr.)

Year of inclusion in Budget	Month of CCEA approval	Anticipated cost	Exp. Up to 3/2012	2012-13				Overall Physical Progress (%age)
				Outlay	Exp. for the month	Expenditure up to Mar-13	% financial progress during the year	
1993-94	1993-94	956.29	828.82	1.00	0	0.5	49.64	86.72

Lumding- Dibrugarh main line completed and commissioned in 1995-2002.

Restoration with G.C of Haibargaon to Mairabari (44.80Km) and Senchoa to Silghat Town (61.85Km)

(i) SENCHOA TO SILGHAT TOWN.

Senchoa - Silghat town branch line completed and commissioned on 15.04.2009.

(ii) HAIBARGAON-MAIRABARI (44.80 Km)

Haibargaon - Mairabari branch line completed and commissioned on 25.12.2009. Section handed over to open line on 22.1.2010.